

Lead	estimate	approval	plans	DFD #	W.O. #	Budget	Shops	Location	Project Name
<b>Campus Projects</b>									
<b>Punchlist</b>									
Alex	✓	✓	✓		112758		contractor	S 111	<b>Schofield Backfill - First Floor Updates</b> replace light fixtures in conference room, install wood on corner by stairs
Alex	✓	✓	✓		119799	\$8,000	yes	MPE 198	<b>Relocating Entrance</b> contractor finishing flooring
Alex	✓	✓	✓		110039	\$60,000	contractor	HSS 110/110A	<b>New ADA/All Gender Restroom &amp; Lactation Room</b> final ductwork adjustment
Jennifer	✓	✓			121338	\$3,400	Yes	HFA 190	<b>LabMod - mounting screens and monitors</b> paint conduit
Jennifer	✓	✓	✓		123018	\$1,500	Yes	HHH 705	<b>LabMod - monitor mount/whiteboard/painting</b> install whiteboard
<b>GPR Repair and Betterment</b>									
Alex	✓	✓	✓		118675	\$60,000	Rhom	L 1042	<b>24hr Lounge Updates</b> light fixtures being installed, finish carpet, baffles pending delivery date
Alex					122373		yes	HHH 110/110A/110B	<b>Hibbard ADA/All Gender/Lactation Rooms</b> interior wall demoliton to begin 2/5
<b>PR Repair and Betterment</b>									
Andrew	✓	✓			122019	\$110,000	Schleis	MPE 161F-G/160A-B	<b>Floor Tile Replacement</b> east side flooring installed, west side started on 1/30
Alex	✓	✓			121502	\$36,000	yes	HT	<b>West Entrance - ADA ramp</b> vendor being set up in ShopUW
Jennifer	✓						yes	HT 109/110	<b>Restroom Updates</b> developing scope of work
<b>Spring 2024</b>									
Jennifer	✓	✓	✓		122188	\$34,000	yes	Davies	<b>Fish Tank Removal</b> glass ordered, display case removed, cabinets on order, drywall completed, mudding and taping in progress
Jennifer	✓	✓	✓		123064	2200	yes	NUR 261/263	<b>Repaint Blue Wall / Install Chair Rail</b> wall repainted, chair rail to be installed week of 2/5
Andrew	✓	✓	✓		122823	\$9,000	yes	MPE 185C/186C	<b>Shower Divider Install</b> product delayed - shipping on 2/5
Alex	✓	✓			122361	\$10,000	yes	MCS 110	<b>Conference Room Update</b> plans sent to shops, new door has been ordered

Alex	✓	✓			124167	\$29,000	yes	NUR 155	Virtual Reality Simulation
									final review of plans with Nursing
Alex	✓	✓					yes	S 37E/37G	Schofield Backfill - IMC Photo/Video Studio
									construction begin week of 3/4
Alex	✓	✓	✓		113634	\$2,600	yes	MPE 115/117	Locker Room Light Replacement
									light fixtures received
Alex								Kjer Theatre	Theatre Prop & Costume Storage
									surplus and relocate
									<b>Summer 2024</b>
Alex	✓	✓	✓		113634	\$8,300	yes	HHH 414/417/432	Repaint and Carpet Replacement
									finalizing finish selections
Skylar	✓	✓	✓		104191	\$70,000	MKE Sign	Campus	Gateway Sign at Clairemont
									vendor coordination
									<b>Future Work - to be scheduled</b>
									<b>On Hold</b>
Jennifer	✓				120343		Ahern	VLL 1st Floor	New ADA/All Gender Restroom & Lactation Room
									identifying plumbing route, pending FY25 funding
Renee							contractor	Priory	Children's Nature Academy Expansion
									finalizing construction documents and bidding process
									<b>Capital Projects - UWSA and DFD</b>
									<b>DFDM Major</b>
Renee	✓	✓	✓	19J4E		\$330 M	contractor	Campus	Science / Health Sciences
				P/L & HOK					Bids posted week of 1/29
Andrew	✓	✓	✓	19G2S		\$3.7 M	contractor	Campus	Lower Campus Chiller & Cooling Tower
				AEI					Bid walk through was 1/30
									<b>Instructional Space</b>
Andrew	✓	✓	✓	19G3R	104023	\$6.7 M	V&S	HFA	Large Ensemble & Practice Rm Renovation
				AYA					A/V training on 2/2
Andrew	✓	✓		23F4Q		\$5.5M	contractor	HFA	Art & Design Studio Remodel
				Cedar C.					DFD coordinating A/E contract
Andrew	✓	✓		23F4M		2.087M	contractor	HHH	Classroom Remodel
				L&P					DFD coordinating A/E contract
									<b>All Agency</b>
Andrew	✓	✓		19F1Y		\$2M	Rhom	CH	HVAC Update
				HVP					submittals are being approved